BRIDGE INSPECTION REPORT Routine Inspection

BRIDGE NO.: 10C0065

Caltrans

STRUCTURE NAME: ACKERMAN CREEK

INSPECTION DATE: February 11, 2022

N/A

NOT SD

5 STABLE W/IN FOOTING

BRIDGE LOCATION INFORMATION

(9) LOCATION	0.2 MI N ORR SPRINGS RD	(7) FACILITY CAR	RIED		N STATE ST					
(11) POSTMILE	0	(6) FEATURE INT	ERSECTED		ACKERMAN CREEK					
(16) LATITUDE	39°10'44.5"	(5) INVENTORY R	TE(ON/UNDER)	ON	14000000					
(17) LONGITUDE	123°12'35.92"	(104) ON NATIONAL	HIGHWAY SYSTEM		NOT ON NHS					
STRUCTURAL HEALTH CONDITION SUMMARY INFORMATION										
(58) DECK		7 GOOD	DECK AREA (M) ²		471					
(59) SUPERSTRUCTUR	E	7 GOOD	SUFFICIENCY RATING		60.2					

5 FAIR

(60) SUBSTRUCTURE

- (62) CULVERT
- (67) STRUCTURE EVALUATION

N N/A (NBI) STRUCTURALLY DEFICIENT (SD) STATUS 5 ABOVE MIN TOLERABLE (113) SCOUR 5 STABLE V

PHOTOGRAPH IDENTIFICATION



Routine-Roadway View (02/18/2016)



PAINT CONDITION

Routine-Elevation View (02/18/2016)



Routine-Underside View (02/18/2016)



Routine-Map View (07/06/2022)

TEAM LEADER	Chris V. Udarbe		S PROFESSIONAL
REPORT AUTHOR	Chris V. Udarbe		Chris V. Udarbe
INSPECTED BY	CV.Udarbe/KJ.Shurbert		No. 62985
Chris V. Udarbe	(Registered Civil Engineer)	7/26/2022 Date	Exp. 06/30/2024

STRUCTURE OVERV	IEW		
AGENCY INFORMATION		INSPECTION INFORMATIO	N
(1) STATE NAME	CALIFORNIA 069	(90) INSPECTION DATE	02/22 (91) FREQUENCY 24 MO
(2) HIGHWAY DISTRICT	01	(92) CRITICAL FEATURE INSPEC	TION (93) CFI DATE
(3) COUNTY CODE	(10)MENDOCINC	A) FRACTURE CRITICAL INSP	N-NO MO A) N/A
(4) PLACE CODE	(00000)	B) UNDERWATER INSP	N-NO MO B) N/A
(21) MAINTAIN	02 COUNTY HWY AGENCY	C) OTHER SPECIAL INSP	N-NO MO C) N/A
(22) OWNER	02 COUNTY HWY AGENCY		
(98) BORDER BRIDGE STATE CODE	E N/A % SHARE N/A		
(99) BORDER BRIDGE STRUCTURE	E NUMBER N/A		

CONSTRUCTION INFORMATION

(27) YEAR BUILT	1965	(45) MAIN SPANS	3	(43a) STRUCTURE TYPE MAIN	2: CONCRETE CONT
(106) YEAR MODIFIED	N/A	(46) APPR SPANS	0	(43b) DESIGN TYPE MAIN	01: SLAB
(34) SKEW	0	(48) MAX SPAN (M)	14.9	(44a) STRUCTURE TYPE APPR	0: OTHER/ NOT APPLICABLE
(49) LENGTH (M)	45	(35) STR FLARE	0-NO	(44b) DESIGN TYPE APPR	00: OTHER/NOT APPLICABLE
(112) NBIS BR LENGTH	Y	JOINTS	2	NO. OF HINGES	0

STRUCTURE DESCRIPTION

Continuous RC slab with AC overlay, on RC pierwalls and cantilever RC abutments with flared wingwalls. All founded on Class I concrete piles, alternative unknown.

SPAN CONFIGURATION

3 @ 48.67 feet (CL support)

OPERATIONAL INFORMATION												
LOAD CAPA												
(31) DESIGN L	OAD		6 MS18(H	HS20)+MOD	(65) CALC METHOD	1 LF LOAD FACTOR						
(66) INVENTORY RATING		F	RF=1.00 =>32.4	4 metric tons	(63) CALC METHOD	1 LF LOAD	FACTOR					
(64) OPERATII	NG RATING	F	RF=1.64 =>53.1	1 metric tons	(70) BRIDGE POSTING	5 AT/ABOVE LEGA	L LOADS					
(41) STRUCTURE STATUS		A-0	OPEN, NO RES	STRICTION	PERMIT RATING		PPPPP					
OVERLAY THICKNESS				2 inches								
POSTING LO	ADS											
	Safe Loads	Existing Ordinance/Order	Posting Signs		Additional Ordinance/Order Re	quirements						
Туре 3	Legal	N/A	N/A	U.S. Tons	NONE							
Type 3S2	Legal	N/A	N/A	U.S. Tons								
Туре 3-3	Legal	N/A	N/A	U.S. Tons								
Speed	50	N/A	N/A	MPH	Additional Signs							
					NONE							
Posting Date Load Rating Su Load Rating Ty Load Rating To	۸ ummary Date 0 روو C کار - Date N	V/A)4/19/10 Salculated Jone - 05/27/97										
MINIMUM VERTICAL CLEARANCE					1INIMUM LATERAL UND	DERCLEARANCE						
(53) MIN VERT	CLEAR OVER	BRIDGE RDWY	U	Inimpaired	(55) MIN LAT UNDERCLEAR	RT REF N-NOT H/RR	0.0 M					
(54) MIN VERT	UNDERCLEA	R REF	N-NOT H/RR	0.00 M	(56) MIN LAT UNDERCLEAR	LT	0.0 M					

CONDITION INFORMATION

INSPECTION COMMENTARY

SCOPE AND ACCESS

Clear flowing water was present under Spans 2 and 3 up to 2 feet in depth. The entire length of Pier 3 was submerged.

Bridge elements that were not buried were visually inspected from the deck or ground in the channel. The submerged portions of bridge elements were viewed through the water or probed. No specialized field equipment was utilized to access bridge elements during this inspection. A complete routine inspection was performed.

MISCELLANEOUS

A routine map view of the bridge site is included with this report. See attached Photo 1.

DECK AND ROADWAY

Minor transverse and longitudinal cracks were present throughout the AC approaches at both ends of the bridge. The cracks were typically 0.25 to 0.5 inch in width and widely spaced. Refer to photographs 1 through 4 from the 02/20/2020 routine inspection.

The end of the metal beam guard rail at the left side of Abutment 4 was deflected outward 6 to 8 inches. Refer to photograph 5 from the 02/20/2020 routine inspection.

The metal beam approach rail at the left side of Abutment 4 was deflected outward 2 to 3 inches along a section 6 to 8 feet near the termination of the rail. Refer to photograph 6 from the 02/20/2020 routine inspection.

Type P object markers were present at the corners of the bridge at the ends of the bridge rails. Type L object markers were present at the corners of the bridge at the terminations of the approach rails.

SUPERSTRUCTURE

Graffiti and paint were present on superstructure elements within 12 feet of the ground. The paint obscured minor cracks and distress.

SUBSTRUCTURE

Graffiti and paint were present on substructure elements within 12 feet of the ground. The paint obscured minor cracks and distress.

A vertical cut was present in the ground under Span 1. The cut was approximately 1 to 3 feet in height and located as close as 10 feet from Abutment 1. Refer to photograph 7 from the 02/20/2020 routine inspection.

A local scour hole was present under the right side of Span 3. The hole was approximately 8 feet in diameter x 1 to 2 feet in depth. Refer to photograph 8 from the 02/20/2020 routine inspection.

SAFE LOAD CAPACITY

Work Request 9631 is in process by the SM&I Load Ratings Branch to confirm the load rating calculations for the inclusion of the encroachments noted in the 2016 routine inspection report.

WATERWAY

A steel and timber check dam with fish ladder was present approximately 30 feet downstream from the bridge.

SPECIAL INSPECTION INFORMATION

STEEL INVESTIGATION DETAILS - NOT APPLICABLE FOR THIS BRIDGE.

DECK AND ROADWAY

DECK CROSS SECTION

1.00 feet br, 2.00 feet cu, 28.00 feet, 2.00 feet cu, 1.00 br

DECK GEOMETRY

(49)	LENGTH	45.0 M
(51)	NET WIDTH	8.5 M
(52)	TOTAL WIDTH	10.3 M
(50)	CURB OR SIDEWALK	LEFT 0.6 M RIGHT 0.6 M
(32)	APPROACH RDWY WIDTH	8.5 M
(33)	BRIDGE MEDIAN	0 NO MEDIAN
DECK	STRUCTURE INFORMAT	ION
(107)	DECK STRUCTURE TYPE	1-CIP CONCRETE
(108)	WEARING SURFACE / PROTEC	TIVE SYSTEM
A)	TYPE OF WEARING SURFACE	6-BITUMINOUS
B)	TYPE OF MEMBRANE	0-NONE
C)	TYPE OF DECK PROTECTION	0-NONE
	OVERLAY THICKNESS (inches)	2 inches
(29)	AVERAGE DAILY TRAFFIC	15534
(30)	YEAR OF ADT 2011	(109) TRUCK ADT % 5 %
(19)	BYPASS, DETOUR LENGTH	6 KM
(114)	FUTURE ADT	11423
(115)	YEAR OF FUTURE ADT	2044
(37)	HISTORICAL SIGNIFICANCE	5: NOT ELIGIBLE FOR NRHP

DECK ROADWAY/OPERATIONAL INFORMATION

(42a)	TYPE OF SERVICE		1-HIGHW	/AY
(12)	BASE HIGHWAY NETWOR	ĸĸ	0-NOT ON N	IET
(13)	LRS INVENTORY RTE & S	UBRTE		
(104)	NATIONAL HIGHWAY SYS	TEM	0-NOT ON N	IHS
(26)	FUNCTIONAL CLASS 07-	MAJOR CO	LECTOR RUF	RAL
(100)	DEFENSE HIGHWAY	0	-NOT STRAHN	IET
(101)	PARALLEL STRUCTURE		N-NONE EXIS	STS
(102)	DIRECTION OF TRAFFIC		2-2 W	/AY
(10)	INVENTORY ROUTE MIN	/ERT CLEAR	99.9	9 M
(47)	INVENTORY ROUTE TOTA	AL HORIZ CLE	EAR 8.	5 M
(68)	DECK GEOMETRY	2 INTOLER	ABLE - REPLA	CE
(72)	APPR ROADWAY ALIGN	6 EQU	AL MIN CRITE	RIA
(105)	FEDERAL LANDS HWY	0-N	IOT APPLICAE	BLE
(110)	DESIGNATED NATIONAL I	NETWORK	0-NOT ON N	IET
(20)	TOLL	3	-ON FREE RO	AD
(28a)	LANES			2
	SPEED			50
(103)	TEMPORARY STRUCTUR	E		N/A

DECK ELEMENT INSPECTION RATINGS AND NOTES

(58) DECK RATING = 7

in each Co CS 2	ondition St CS 3	ate CS 4
72	0	0
24	0	0
1	0	0
47	0	0
17	0	0
17	0	0
	n each Co CS 2 72 24 1 47 17 17	n each Condition St CS 2 CS 3 72 0 24 0 1 0 47 0 17 0 17 0

(38) Slab-RC

Minor fire soot staining was present on the soffit of the RC slab near the abutments. The staining appeared to be typically of small fires. No distress of the slab was evident due to the staining/fires.

(38-1080) Delamination/Spall/Patched Area

Patches were present on the soffit of the RC slab. The patches were typically less than but up to 1 square yard, appeared sound, and appeared to be due to construction methods. The patches encompassed approximately 5% of the total slab area.

Refer to photographs 10 through 13 from the 02/20/2020 routine inspection.

(38-1090) Exposed Rebar (PS Conc./RC)

Minor rock pockets were present on the soffit of the RC slab.

The most predominant rock pocket was located in Span 1, approximately 10 feet from Abutment 1 and 4 feet from the right side of the bridge. The rock pocket was approximately 3 inches in diameter x 1 to 2 inches in depth, and exposed a segment of longitudinal rebar that exhibited little to no corrosion. Refer to photographs 14 and 15 from the 02/20/2020 routine inspection.

DECK E		IT INS	PECTION RATINGS AND NOTES					(5	8) DECK	RATING =	7	
Elem No.	Defect/ Prot	Defect	Element Description	I	Env	Total Qty	Units	Qty CS 1	in each Co CS 2	ondition Sta CS 3	ate CS 4	

(38-1130) Cracking (RC and Other)

Minor longitudinal cracks were present on the soffit of the RC slab. The cracks were typically less than but up to 0.016 inch in width, 5 to 15 feet in length, and were predominantly near the centerline of the bridge.

Minor transverse and longitudinal cracks were present on the soffit of the RC slab. The cracks were typically less than but up to 0.016 inch in width, spaced as close as 8 to 18 inches on center, and were predominantly located in the middle third of the spans.

The cracking encompassed approximately 10% of the total slab area. The conditions did not appear to have significantly changed when compared to previous inspection reports or photographs.

(38-510) Deck Wearing Surface-Asphalt

The AC overlay depth could not be verified due to the limited horizontal clearances and traffic conditions.

The most recent record of AC placement was included within the 2012 inspection, which noted the AC depth to be 2 inches. During this inspection, the noted depth appeared reasonable when compared to the concrete bridge rail. (38-510-3220) Cracking-AC (WS)

Transverse cracks were present in the AC over the abutments. The cracks were typically up to 0.25 to 0.5 inch in width, located along the full width of the bridge, and did not exhibit raveling. Two cracks were present at Abutment 1. One crack was present at Abutment 4.

Minor sporadic transverse and longitudinal cracks were present in the AC throughout the bridge. The cracks were typically 0.125 to 0.25 inch in width, and formed pattern cracking in the southbound lane in Spans 1 and 3. The pattern cracks were spaced as close as 6 to 18 inches on center. Refer to photographs 16 and 17 from the 02/20/2020 routine inspection.

The cracking encompassed approximately 5% of the total AC overlay area.

JOINT - APPROACH - RAIL

RAIL INFORMATION

(36a) Rail Code 0 (36b) Transition 0 (36c) Appr Guardrail 0 (36d) Appr Guardrail End 0 Roadway Speed 50 MPH

JOINT/APPROACH/RAIL ELEMENT INSPECTION RATINGS AND NOTES

Elem Defect/		Element Description	En	Env Total	Total	Units	Qty in each Condition State				
No. F	Prot Defect				Qty		CS 1	CS 2	CS 3	CS 4	
304		Joint-Open Expansion	2	2	21	m	21	0	0	0	
(304) Join	t-Open Exp	pansion									
Eleme seals The jo	ent 304 has have not be ints were n	been included to account for joints at the een noted in previous reports. ot exposed for visual inspection. No indic	abutments ba ation of joint of	aseo distr	d on the ress wa	e structur s noted ii	e configu n adjacer	uration. Jo	pints and j elements.	oint	
333		Railing-Other	2	2	90	m	90	0	0	0	
(333) Rail	ing-Other										
The to appea	The top of the sidewalks exhibited minor to moderate abrasion throughout the bridge. Small aggregate was visible but appeared sound. Refer to photograph 32 from the 02/20/2020 routine inspection.										
Minor up to 3	Minor chip spalls were present throughout the interior corner of the sidewalks on both sides of the bridge. The spalls were up to 3 inches in length x 1 inch in depth, did not expose rebar, and appeared to be cause by minor vehicular impacts.										
No sic	inificant def	ects were observed.									

S	UPERSTRUCTURE										
S	SUPERSTRUCTURE ELEMENT INSPECTION RATINGS AND NOTES (59) SUPERSTRUCTURE RATING = 7										
	Elem No.	Defect/ Prot Defect	Element Description	Env	Total Qty	Units	Qty CS 1	nin each C CS 2	ondition Si CS 3	tate CS 4	
	312		Bearing-Enclosed	2	2	each	2	0	0	0	

SUPE	RSI	RUC	TURE										
SUPER	UPERSTRUCTURE ELEMENT INSPECTION RATINGS AND NOTES							(59) SUPERSTRUCTURE RATING = 7					
Elem No.	Defect/ Prot	Defect	Element Description	Env	Total Qty	Units	Qty CS 1	r in each C CS 2	ondition St CS 3	ate CS 4			

(312) Bearing-Enclosed

The bearing element has been included to indicate the presence of bearings on this structure at the abutments. The bearings were not exposed for visual inspection. No indication of bearing distress was noted in superstructure or substructure elements.

SUBSTRUCTURE

DESCRIPTION UNDER STRUCTURE			
(42b) TYPE OF SERVICE UNDER	5-WATERWAY	(38) NAVIGATION CONTROL	0: NO CONTROL
(69) UNDERCLEARANCES V - H	N NOT APPLICABLE (NBI)	(111) PIER PROTECTION	N/A
(71) WATER ADEQUACY	8 EQUAL DESIRABLE	(39) NAVIGATION VERTICAL CLEARANCE	0.0 M
(61) CHANNEL PROTECTION	7 MINOR DAMAGE	(116) VERT-LIFT BRIDGE NAV MIN VERTICAL	CLEAR M
(113) SCOUR	5 STABLE W/IN FOOTING	(40) NAVIGATION HORIZONTAL CLEARANC	E 0.0 M
SCOUR POA DATE	N/A		

CHANNEL DESCRIPTION

Silty sand and gravel, braided stream, many large bushes in channel.

SUBSTRUCTURE ELEMENT INSPECTION RATINGS AND NOTES						(60) SUBSTRUCTURE RATING = 5			
Elem De No. P	Elem Defect/ Element Description Env Total Un No. Prot Defect Qty					Qty in each Condition State CS 1 CS 2 CS 3 CS 4			
210		Pier Wall-RC	2	21	m	16	5	0	0
1	1130	Cracking (RC and Other)	2	5		0	5	0	0
(210-1130	0) Cracking	(RC and Other)							
Sporadic vertical and diagonal cracks were present on the RC pierwalls. The cracks were typically less than 0.016 inch in width, partial to full height of the support, spaced as close as 8 feet on center, and did not exhibit efflorescence or staining. The conditions were first noted in the 1972 inspection report and did not appear to have significantly changed.									
215		Abutment-RC	2	37	m	27	5	5	0
1	1080	Delamination/Spall/Patched Area	2	5		0	0	5	0
1	1130	Cracking (RC and Other)	2	5		0	5	0	0
(215) Abu	utment-RC								
Moderat	te to heavy	water staining and moss on the abutment f	faces.						

partment of Transportation - Division of Maintenance				St	ructure Mai	intenance a	& Investigatio
SUBSTRUCTURE							
SUBSTRUCTURE ELEMENT INSPECTION RATINGS AND NOT	ES			(60) SUBS	STRUCTUR	₹E RATINO	G = 5
Elem Defect/ Element Description No. Prot Defect	Env	Total Qty	Units	Qty i CS 1	n each Coi CS 2	ndition Stat	te CS 4
(215-1080) Delamination/Spall/Patched Area					002		
Diagonal cracks extending from the shear keys have formed into delar and patched spalls have been noted at the shear key on the left side of Abutment 4. The distress was first noted in the original 1972 report, fo 1976 inspection.	minatio of Abuti rmed ir	ns and s ment 1 a nto delar	spalls on and at the mination	both abuti e two shea by 1974, a	ment face r keys on ind was pa	s. Delami the left si atched pr	nations de of ior to the
During this inspection, the patch at the left side of Abutment 4 has faile inches in height x 22 inches in width and offset from the abutment face	ed and e appro	formed oximately	into a de / 1 inch.	lamination	that was	approxim	ately 18
During this inspection, the conditions at the left side of Abutment 1 and abutment faces but did not appear to have significantly changed when	d right : compa	side of A ared to r	butment	4 were ob ports.	scured by	/ the pain	t on the
Refer to photographs 19 and 20 from the 02/20/2020 routine inspectio	n.						
A spall was present on the top and exterior corner of the wingwall at the inches in length x 5 inches in height x 1 inch in depth and did not exponent inspection.	ne right ose reb	t side of ar. Refe	Abutmer r to phote	nt 1. The sj ograph 21	oall was a from the (pproxima)2/20/202	tely 12 0 routine
A spall was present at the second shear key at the left side of Abutme in width x 1 to 2 inches in depth and did not expose rebar. Refer to phy (215-1130) Cracking (RC and Other)	nt 4. Ti otograp	he spall ph 20 fro	was app om the 02	roximately 2/20/2020	8 inches routine ins	in height spection.	x 4 inches
Sporadic vertical and diagonal cracks were present on the RC abutme width, partial to full height of the support, spaced as close as 8 feet on conditions were first noted in the 1972 inspection report and did not ap	ent face center opear to	es. The c r, and did o have s	cracks we d not exh ignifican	ere typicall hibit efflore tly change	y less tha scence or d.	n 0.016 ir staining.	nch in The
220 Pile Cap/Footing-RC	2	10	m	0	10	0	0
6000 Scour	2	10		0	10	0	0
(220-6000) Scour							
On the Span 2 side of Pier 3, the top of the foundation was exposed a exposure up to 13 inches. On the Span 3 side of Pier 3, the top of the exposure up to 6 inches.	long a founda	section ation was	approxim s expose	nately 12 fe d the full w	et in leng vidth of the	th with ve e bridge w	ertical vith vertical
The Pier 3 foundation was undermined up to 1 foot in height from the lundermining appeared in a triangular fashion extending up to the full p	left side bier cap	e of the l width a	oridge fo t the ups	r an appro tream (left	ximate dis) end.	stance of 3	3 feet. The
Refer to photographs 2 and 3.							
227 Pile-RC	2	1	ea.	1	0	0	0
(227) Pile-RC							
The pile element has been included to indicate the presence of piles o visual inspection. No indication of pile distress was noted in substructu	n this s ure eler	structure ments.	at all su	pports. Th	e piles we	re not ex	posed for
Pile exposure at Pier 3 was not evident during this inspeciton. Exposu	re of pi	iles at Pi	er 3 has	not been i	ecorded i	n previou	s reports.
256 Slope Protection	2	2	ea.	2	0	0	0
(256) Slope Protection							
Element 256 was included to account for the paved concrete slope pro	otectior	n at the o	corners o	of the bridg	e.		
During this inspection, the vertical faces at the base of the slope prote at the left side of Abutment 4 and was estimated to be 1 to 2 feet. The bottom of the slope section of the concrete.	ction w as-bui	vere expo ilt plans i	osed. Th noted the	e most sig e original g	nificant ex round line	(posure w 9 was loca	vas located ated at the
Refer to photographs 26 through 29 from the 02/20/2020 routine inspe	ection.						
No significant defects were observed.							

SUBSTRUCTURE PHOTOGRAPHS

SUBSTRUCTURE SUBSTRUCTURE PHOTOGRAPHS

Photo 2 Showing the exposed footing from the right, downstream, end of Pier 3 (Span 3 side).



Photo 3 Showing the exposed footing from the left, upstream, end of Pier 3 (Span 3 side).

OTHER PHOTOGRAPHS



Photo 1 Routine map view of bridge location.

WORK RECOMMENDATIONS

DECK WORK RECOMMENDATIONS - NONE JOINT/APPR/RAIL WORK RECOMMENDATIONS - NONE

SUPERSTRUCTURE WORK RECOMMENDATIONS - NONE

SUBSTRUCTURE WORK RECOMMENDATIONS

Rec Date	02/20/2020	Work By	LOCAL AGENCY	Est Cost	Dist Target	
Status	PROPOSED	Action	Sub-Patch spalls	Str Target 2 YEARS	EA	

Remove unsound concrete, clear exposed rebar, and patch the spalls on the abutment faces.

OTHER WORK RECOMMENDATIONS

Rec Date	02/20/2020	Work By	LOCAL AGENCY	Est Cost		Dist Target
Status	PROPOSED	Action	Scour-Place Counterm	Str Target	2 YEARS	EA
Mitigate the exposure of the pile cap at Pier 3.						

For guidance in choosing and installing appropriate scour countermeasures, refer to HEC-23, "Bridge Scour and Stream Instability Countermeasures: Experience, Selection, and Design Guidance - 3rd Edition", Publication Nos. FHWA-NHI-09-111 and FHWA-NHI-09-112, September 2009.

10C0065 ACKERMAN CREEK 0.2 MI N ORR SPRINGS RD

136 - Routine-Map View



Photo #1 Routine map view of bridge location. 115 - Sub-Unusual Conditions



Photo #2 Showing the exposed footing from the right, downstream, end of Pier 3 (Span 3 side).

10C0065 ACKERMAN CREEK 0.2 MI N ORR SPRINGS RD

115 - Sub-Unusual Conditions

